

Eastwick Road Closure

16 October 2026



Central Stort Crossing – Week 4

Works underway this week:

- Installation of new water mains underway and trench reinstatement of water main crossing.
- Continue Village 1 storm water drainage crossing
- Excavate service connection on water main and diversion of existing services
- Started excavating on the east end of the electrical HV and LV crossings and trial holes



- Drainage runs progressed
- BT diversion: ducts are now complete and the trench has been backfilled at the east end.

Images taken 15
October 2026

Central Stort Crossing – Week 4

Works commencing next week:

- Complete water main installation and testing
- Sand, warning tape and backfill water main
- Excavate combined utility trenches and complete utility crossing at Dusty Miller
- Complete Village 1 storm drainage
- BT and Vodafone Eastwick road crossing- west end



Estimated completion date
of Road closure:

8 November 2026