

Eastwick Road Closure

09 October 2026



Central Stort Crossing – Week 3

Works complete this week:

- Trenches and work points excavation for 2 Utility companies
- Progressing with the 2no deep drainage runs
- Completing previously started drainage crossing



Images taken 08 October 2026



Central Stort Crossing – Week 3

Works commencing next week:

- Services installed in excavated trenches by 2 utility companies, associated surround and backfill operations
- Combined utility trench excavations and ducts installation
- Continue drainage runs
- Utility duct crossings



Estimated completion date:

8 November 2026